



ADDENDUM NO. 1

DATE: June 3, 2015

PROJECT: Marquette Area Public Schools – Bus Garage Heating & Lighting Improvements

OWNER: Marquette Area Public Schools

BID DATE: Tuesday, June 14, 2016 at 10:00 am

The following shall be incorporated into the Contract Documents dated **12 MAY 2016**.

GENERAL

The mandatory prebid meeting attendee list is attached.

Environmental Reinspection Log prepared by TriMedia is attached.

End of Addendum No. 1

Marquette Area Public Schools
 Reinspection Log - Bus Garage
 TriMedia Project 2015-109

Homogeneous Materials Number	A1A	A2A	C1A	D1A	D1B	D1C	D1E	D2B	E1A				
Material Description	Hard Elbow & Fitting	Aircell/Mag Pipe Insulation	Brown/ Grey/ Tan Base Cove	Base Cove Mastic	Black Floor Tile Mastic	Ceiling Tile Glue Pods	Laminate Counter Mastic	Window Caulk/Sealant	2' x 4' Pin & Pit Ceiling Tile				
Location/Unit	each	Linear Feet	Linear Feet	Linear Feet	Square Feet	Square Feet	Square Feet	Square Feet	Square Feet				
Friable/Non friable	F	F	NF	NF	NF	NF	NF	NF	F				
Known ACM/Not ACM/ Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed				
Boiler Room	23	32											
Storage Closet			108	1,313	536	5,880							
Locker Room	8											360	
Break Room		5							x				
Entry Way	2	32	326									788	
Entry Cooridor													
Main Cooridor													
Computer Lab/Offices			40							x		920	
Men's Bathroom		16	68									96	
Janitor Closet			635									1,446	
IT Room Main		8									x		
IT Server										x	x		
IT office 1											x		
IT office 2											x		
IT Storage		8											x
IT Janitor Closet	2												x
IT Storage 2													
Ladies Room		16	40									96	
Transportation Secretary Office		32	108				x	x	352				
Transportation Director Office										x			
Classroom A		81	136					x	576				
Classroom B										x			
Adult Ed Office											x	160	
Printer Room			38										
Bus Garage 1	8	363						x					
Bus Garage Storage													
Bus Garage Office									200				
Bus Garage Tool Room		200											
Bus Garage 2	27	464						x					
Material Totals	70	1,257	1,499	1,313	536	5,880	0	0	4,994				

Marquette Area Public Schools
 Reinspection Log - Bus Garage
 TriMedia Project 2015-109

Homogeneous Materials Number	E1C	E3A	F1A	F1B	F2A	F2B	F2C	G2A	G1A	
Material Description	2' x 4' Swirl Ceiling Tile	1' x 1' Large Hole Ceiling Tile	9' x 9' Pink Floor Tile w/ Brown Streaks	9' x 9' Brown Floor Tile w/ Brown Streaks	12' x 12' White Floor Tile w/ Grey chip	12' x 12' Grey Floor Tile w/ Grey chip	12' x 12' White Floor Tile w/ Tan chip	Drywall Tape and Mud	Fire Doors	Boiler Insulation
Location/Unit	Square Feet	Square Feet	Square Feet	Square Feet	Square Feet	Square Feet	Square Feet	Square Feet	Each	Each
Friable/Non friable	F	F	NF	NF	NF	NF	NF	NF	NF	F
Known ACM/Not ACM/ Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed	Assumed
Boiler Room		5,880							1	3
Storage Closet				78				504		
Locker Room							360			
Break Room	360						360			
Entry Way						788				
Entry Cooridor										1
Main Cooridor										
Computer Lab/Offices										
Men's Bathroom				96				96		
Janitor Closet						48				
IT Room Main				1,878					368	
IT Server										
IT office 1										
IT office 2										
IT Storage										
IT Janitor Closet										
IT Storage 2									368	
Ladies Room										
Transportation Secretary Office						96				
Transportation Director Office										
Classroom A										
Classroom B										
Adult Ed Office										
Printer Room							312			
Bus Garage 1								6		
Bus Garage Storage	320						192			
Bus Garage Office										
Bus Garage Tool Room										
Bus Garage 2							192			
Material Totals	680	5,880	1,974	78	932	360	456	1,936	8	3